# COMPLETION REPORT

| | | |
|---|---|---|
| 1 | Name of the work | Reserve fund for Emergency works in Dasarahalli ward No. 15 (Construction and Improvementsat Dasarahalli Model Colony cross drain and SWD in ward no.15, Dasarahalli) |
| 2 | Sanctioned Estimate No. & Date | BE/DD/TS/271/13-14 Dt. 3/01/14 |
| 3 | Head of Account which is chargeable | P. Code. 1771 |
| 4 | Instrument Order NO. & Date | BE/DD/WO/126/14.15 Dt. 3/07/14 |
| 5 | Name Of Contractor | Technical Manger (west), Karnataka Rural Infrastructure Development Limited, Project Implementation unit, Bangalore-560 001. |
| 6 a | Time Stipulated for Completion of work | 90 days |
| b | Delay in Exculpation of Work | 88 days |
| 7 | Measurement recorded in | MB. no. 847/13.14 P. no. 35 To 37 |
| 8 | Check Measurement of the Asst | MB NO 847/13-4 P. NO 35 TO 37 |
| 9 | Name of the office/official in charge of the work | AEE (DSD) |
| 10 | a) Asst. Eng/junior Eng | Sri M.C. Vanderkhid 012 |
| | b) Asst. Exe Engineer | Sri. Rajeshwary |

| Sanctioned Estimate Amout | Amout Claims As per Actually Vide As per bills | Excess | Savings |
|---|---|---|---|
| 5.0 | 4,99,717 | — | Rs 283/- |

1) Certified that the above work has been completed within the stipulated time noted in the
2) Certified that the contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER.

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Zone, Bangalore-57.

ASSIATANT EXECUTIVE ENGINEER

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಡಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಜಾಲಹಳ್ಳಿ, ಬೆಂಗಳೂರು - 560 073